Shire Valley Transformation Program - Phase 1 (P158805)

Eastern and Southern Africa | Malawi | Water Global Practice |

IBRD/IDA | Investment Project Financing | FY 2018 | Seq No: 10 | ARCHIVED on 15-Jun-2022 | ISR51690 |

Implementing Agencies: Ministry of Agriculture, Irrigation and Water Development, Ministry of Finance, Economic Planning & Development

### **Key Dates**

### **Key Project Dates**

Bank Approval Date: 18-Oct-2017 Effectiveness Date: 19-Dec-2014

Planned Mid Term Review Date: 01-Sep-2021 Actual Mid-Term Review Date: 01-Sep-2021

Original Closing Date: 31-Dec-2023 Revised Closing Date: 31-Dec-2023

### **Project Development Objectives**

Project Development Objective (from Project Appraisal Document)

The program development objective of the Shire Valley Transformation Program is to increase agricultural productivity and commercialization for targeted households in the Shire Valley and to improve the sustainable management and utilization of natural resources.

The project development objectives (PDO) of SVTP-I are to provide access to reliable gravity fed irrigation and drainage services, secure land tenure for smallholder farmers, and strengthen management of wetlands and protected areas in the Shire Valley of the Recipient.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

No

Public Disclosure Authorized

### Components Table

Name

Irrigation Service Provision:(Cost \$135.80 M)

Land Tenure and Natural Resources Management Support:(Cost \$27.29 M)

Agriculture Development and Commercialization:(Cost \$56.60 M)

Project Management and Coordination:(Cost \$8.90 M)

PPA repayment:(Cost \$6.00 M)

### **Overall Ratings**

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	□Satisfactory	□Satisfactory
Overall Implementation Progress (IP)	□Moderately Satisfactory	■ Moderately Satisfactory
Overall Risk Rating	□Moderate	□Moderate

# Implementation Status and Key Decisions

The irrigation infrastructure under the Shire Valley Transformation Program - I is under construction, at the moment with focus on the intake and 52 km of the main canal. The intake works were severely damaged during tropical storm Ana and redesign of the intake is ongoing. More

6/15/2022 Page 1 of 6

infrastructure, in particular secondary canals, will get under implementation in 2022. The demarcation and adjudication of the area that will be commanded by the 52 km main canal is almost completed. From July 2022 onwards, the activities for the development of agricultural blocks will start focusing on the preparation of business plans.

### **Risks**

## **Systematic Operations Risk-rating Tool**

Risk Category	Rating at Approval	Previous Rating	Current Rating
Political and Governance	Substantial	□Moderate	Moderate
Macroeconomic	Substantial	Moderate	Moderate
Sector Strategies and Policies	Substantial	Moderate	Moderate
Technical Design of Project or Program	□High	□Moderate	Moderate
Institutional Capacity for Implementation and Sustainability	□High	Substantial	Substantial
Fiduciary	□High	Substantial	Substantial
Environment and Social	□High	□High	□High
Stakeholders	Substantial	□Moderate	□Moderate
Other			
Overall	□High	□Moderate	□Moderate

### Results

### **PDO Indicators by Objectives / Outcomes**

► Area provided with irr	igation and drainage services (h	na) (Hectare(Ha), Corporate)			
	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	0.00	0.00	0.00	15,500.00	
Date	01-Nov-2017	30-Sep-2021	31-May-2022	31-Dec-2023	
Construction of the main irrigation infrastructure that will command about 15,500 ha is ongoing. Designs of secondary canals are completed, with construction to start during the second half of 2022. The first secondary canals will connect the main canal with existing irrigation areas, e.g. Phata and Kasinthula. Progress with construction works is as follows: contract for intake and six km of canal - four km of trapezoidal canal completed, 14 drainage works completed, two bridges completed and one under construction, and three siphons under construction; contract for main canal km 6 to 52: 35.5 km top soil excavated, 3.2 km canal embankment completed, and 6.7 km canal excavated.					

6/15/2022 Page 2 of 6

	Baseline	Actual (Previous)		End Target
Value	0.00	0.00	Actual (Current)  0.00	10,500.00
Date	01-Nov-2017	30-Sep-2021	31-May-2022	31-Dec-2023
□Area provided with	n irrigation and drainage services	s - Improved (ha) (Hectare(Ha),	Corporate Breakdown)	
·	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	5,000.00
Date	01-Nov-2017	30-Sep-2021	31-May-2022	31-Dec-2023
	ficiaries (Number, Custom)	<u>'</u>	•	
		Actual (Previous)	Actual (Current)	End Target
	ficiaries (Number, Custom)	<u>'</u>	•	End Target 95,000.00
►Direct project bene	ficiaries (Number, Custom)  Baseline	Actual (Previous)	Actual (Current)	
➤ Direct project bene /alue	Baseline 0.00 01-Nov-2017	Actual (Previous) 0.00 30-Sep-2021 focused on sensitization of 16,2	Actual (Current) 0.00 31-May-2022	95,000.00 31-Dec-2023
Direct project benerally alue  Date  Comments:	Baseline 0.00 01-Nov-2017 SVTP-1 has so far	Actual (Previous) 0.00 30-Sep-2021 focused on sensitization of 16,2	Actual (Current) 0.00 31-May-2022	95,000.00 31-Dec-2023
Direct project benerally alue  Date  Comments:	Baseline 0.00 01-Nov-2017 SVTP-1 has so far 73,000 beneficiarie	Actual (Previous) 0.00 30-Sep-2021 focused on sensitization of 16,2	Actual (Current) 0.00 31-May-2022	95,000.00 31-Dec-2023

Provide secure land tenure for smallholder farmers							
►Number of SOCFE established with formal land tenure (Number, Custom)							
Baseline Actual (Previous) Actual (Current) End Target							
Value	0.00	0.00	0.00	10.00			
Date	01-Nov-2017	30-Sep-2021	31-May-2022	30-Jun-2023			
Establishment of SOCFEs has started in five agricultural blocks, but has not yet been completed. Ministry of Lands recently cleared the procedures for land consolidation and certification of the consolidated customary estates. The Service Providers will support SOCFEs with certification.							

strengthen management of wetlands and protected areas in the Shire Valley of the Recipient						
► Conservation area brought under improved management regime (Hectare(Ha), Custom)						
	Baseline	Actual (Previous)	Actual (Current)	End Target		
Value	0.00	0.00	0.00	273,637.00		
Date	01-Nov-2017	30-Sep-2021	31-May-2022	31-Dec-2023		

6/15/2022 Page 3 of 6

Comments:

Activities in conservation areas with a total area of over 133,000 ha are progressing.

### **Overall Comments**

Comments/updates have been provided in the comment section of each indicator.

### **Intermediate Results Indicators by Components**

Irrigation Service Provision						
►SVIP Management, Operation	and Maintenance (MOM) fir	nancial and institutional frame	ework developed and in op	eration (Text, Custom)		
	Baseline	Actual (Previous)	Actual (Current)	End Target		
Value	No	No	No	Yes		
Date	01-Nov-2017	30-Sep-2021	31-May-2022	30-Jun-2023		
A MOM framework and manual has been developed and shared with the shortlisted private operators. The manual will be finalized when the private operator has been recruited.						

Land Tenure and Natura	al Resources Management Supp	ort					
► Land use and land to (Number, Custom)	enure plans which include irrigation	on, developed and approved by	y village committees and Tr	aditional Authorities			
	Baseline	Actual (Previous)	Actual (Current)	End Target			
Value	0.00	33.00	33.00	35.00			
Date	01-Nov-2017	30-Sep-2021	31-May-2022	30-Jun-2023			
Comments:	approved by village	No change from the September 30, 2021 submission. A total of 33 village land use plans have been approved by village committees. Five Traditional Land Management Areas have been surveyed and mapped, but not yet certified.					
► Management Effectiv	veness Tracker Tool Scores for c	onservation areas (Number, C	ustom)				
	Baseline	Actual (Previous)	Actual (Current)	End Target			
Value	175.00	282.00	282.00	377.00			
Date	01-Nov-2017	31-Jul-2021	31-May-2022	30-Jun-2023			
Comments:	No change since las	t submission. Last score was	established by July 31, 202	1.			

# Agriculture Development and Commercialization

▶ Number of SOCFEs with financing plans developed and approved (Number, Custom)

Baseline Actual (Previo	us) Actual (Current)	End Target
-------------------------	----------------------	------------

6/15/2022 Page 4 of 6

30-Jun-2023

31-May-2022

01-Nov-2017

Value	0.00	0.00	0.00	12.00		
Date	01-Nov-2017	30-Sep-2021	31-May-2022	30-Jun-2023		
Comments:	Preparation of business plans will start after the Service Providers mobilize in July/August 2022.					

#### **Project Management and Coordination** ▶ Grievances responded to and satisfactorily resolved in relation to the delivery of project benefits according to standards (Percentage, Custom) Baseline Actual (Previous) Actual (Current) **End Target** Value 0.00 96.00 59.00 80.00 Date 01-Nov-2017 30-Sep-2021 31-May-2022 30-Nov-2023 The measurement is a changing target. Out of 125 recent grievances, 72 were resolved. The remaining 53 grievances were resolved in principle after Ministry Of Lands validated the value of the land that was Comments: used for temporary project purposes, but the payments have not yet been made. Hence the low number of 59 percent of grievances resolved. ▶ Percentage of women, youth and vulnerable groups in consultation and management entities under project (Percentage, Custom) Baseline Actual (Current) Actual (Previous) **End Target** Value 0.00 42.00 57.80 35.00

30-Sep-2021

The female participation is found to be 57.8 percent, mostly in Customary Land Committees.

### **Performance-Based Conditions**

Date

Comments:

### **Data on Financial Performance**

### Disbursements (by loan)

Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	%	Disbursed
P158805	IDA-61470	Effective	USD	160.00	160.00	0.00	72.05	83.35		46%
P158805	IDA-Q9550	Closed	USD	6.00	0.00	6.00	0.00	0.00		0%
P163582	TF-A5749	Effective	USD	5.59	5.59	0.00	5.43	0.16		97%

### **Key Dates (by Ioan)**


Project	Loan/Credit/TF	Status	Approval Date	Signing Date	Effectiveness Date	Orig. Closing Date	Rev. Closing Date
---------	----------------	--------	---------------	--------------	--------------------	--------------------	-------------------

6/15/2022 Page 5 of 6



P158805	IDA-61470	Effective	18-Oct-2017	02-Feb-2018	21-Mar-2018	31-Dec-2023	31-Dec-2023
P158805	IDA-Q9550	Closed	09-Dec-2014	19-Dec-2014	19-Dec-2014	30-Jun-2016	31-Jul-2018
P163582	TF-A5749	Effective	02-Feb-2018	02-Feb-2018	21-Mar-2018	31-Dec-2023	31-Dec-2023

### **Cumulative Disbursements**



# **Restructuring History**

There has been no restructuring to date.

# Related Project(s)

P163582-Lower Shire Valley Landscape Project

6/15/2022 Page 6 of 6