

Senegal River Basin Climate Change Resilience Development Project (P131323)

WESTERN AND CENTRAL AFRICA | Western and Central Africa | Water Global Practice | IBRD/IDA | Investment Project Financing | FY 2014 | Seg No: 18 | ARCHIVED on 21-Dec-2022 | ISR54237 |

Implementing Agencies: ADRS - Agence pour le Developpement Rural de la Vallee du Fleve Senegal, DNGR - Direction Nationale du Genie Rural, Ministry of Economy and Finance, Islamic Republic of Mauritania, Ministry of Finance, Republic of Guinea, Ministry of Finance, Republic of Mali, Ministry of Finance, Republic of Senegal, Organisation pour la Mise en Valeur du Fleuve Senegal, SAED - Societe Nationale Amenagement et Exploitation des Terres du Delta du Fleuve Senegal, SONADER - Societe Nationale pour le Developpment Rural

Key Dates

Key Project Dates

Bank Approval Date: 05-Dec-2013 Planned Mid Term Review Date: 22-Jan-2018 Original Closing Date: 30-Jun-2021 Effectiveness Date: 24-Jun-2014 Actual Mid-Term Review Date: 22-Jan-2018 Revised Closing Date: 30-Dec-2022

Project Development Objectives

Project Development Objective (from Project Appraisal Document)

The overall Program Development Objective is: to enhance regional integration among the riparian countries of the Senegal River Basin through OMVS for multi-purpose water resources development to foster improved community livelihoods.

The MWRD2 Project Development Objective is: to improve coordinated management of water resources for socially, environmentally and economically sustainable development in the Senegal River Basin.

Responding to the needs of OMVS and riparian country governments MWRD2 will have broadly similar components to MWRD1: (i) consolidating and further strengthening the institutional, legal and technical framework of the Senegal River Basin to better serve all four riparian countries, (ii) expanding the scope or coverage of concrete water resources development activities at the local level that generate significant income to reduce poverty, and (iii) defining and preparing new multipurpose infrastructure to harness the hydropower potential identified in the basin. MWRD2 activities will primarily be located in thepriority areas defined by studies in MWRD1. Each component will scale-up activities started under MWRD1, incorporating lessons learnt and taking forward successful elements for further development.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

Yes

Board Approved Revised Project Development Objective (If project is formally restructured)

The revised MWRD2 PDO is to improve coordinated management of water resources in the Senegal River Basin.

The revised GEO is to strengthen OMVS capacity to integrate climate change into the coordinated management of water resources in the Senegal River basin.

In this context, "coordinated management" means the concerted development of water uses in the basin between OMVS member States which is ensured through two main mechanisms: (i) the Senegal River Basin Master Plan, approved by the Council of Ministers of the four member states in 2011: all activities financed by the project should be in accordance it and (ii) the regional Project steering committee (Comité Regional du Pilotage du PGIRE) with representatives from the 4 member states which approves the Project annual implementation plan and budget.



Components Tabl

Name

1. Institutional Development for Water Resources:(Cost \$19.11 M)

2: Multi-Purpose Water Resources Development:(Cost \$174.23 M)

3: Infrastructure Management and Planning:(Cost \$29.62 M)

Overall Ratings

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	Satisfactory	Satisfactory
Overall Implementation Progress (IP)	Moderately Satisfactory	Moderately Satisfactory
Overall Risk Rating	Substantial	Substantial

Implementation Status and Key Decisions

Progress towards PDO remains Satisfactory as results are increasingly visible on the ground and overall outcome targets are on track to be achieved by project closing, except for irrigation investments, which experience delays in Mali and Guinea. Nevertheless, implementation progress remains Moderately Satisfactory, due to delays in some irrigation works.

As Covid-19 restrictions have been progressively lifted, the Bank resumed its implementation support missions in October 2022, which included irrigation and fisheries site visits in Mauritania and Senegal and meeting with authorities in Mali.

Risks

Systematic Operations Risk-rating Tool


Risk Category	Rating at Approval	Previous Rating	Current Rating
Political and Governance		Moderate	Moderate
Macroeconomic		Moderate	Moderate
Sector Strategies and Policies		Low	Low
Technical Design of Project or Program		Low	Low
Institutional Capacity for Implementation and Sustainability		Substantial	Substantial
Fiduciary		Moderate	Moderate
Environment and Social		□High	□High
Stakeholders		Low	Low
Other			
Overall		Substantial	Substantial

Results

PDO Indicators by Objectives / Outcomes



 Direct project benef 	iciaries (Number, Custom)			
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	4,500,000.00	4,500,000.00	4,500,000.00
Date	05-Mar-2013	01-Jun-2022	30-Sep-2022	01-Oct-2021
Comments:	Beneficiaries of the the four member St	e distribution of 1,125,000 insect tates.	ticide treated nets in selecte	d communities of each of
□Female beneficiari	es (Percentage, Custom Supple	ment)		
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	51.00	51.00	51.00
Direct project benef	iciaries benefiting from the pilot	activities to build climate resilier	nce (Number, Custom)	
	Baseline	Actual (Previous)	Actual (Current)	End Target
/alue	0.00	8,552.00	8,552.00	5,000.00
Date	05-Mar-2013	01-Jun-2022	30-Sep-2022	30-Dec-2022
Comments:	activities implemen March 2021. Comp	e resilience sub-projects are un ted in the four member States a letion reports by involved NGOs 22. These will be informed in th	allowed exceeding the targe s will allow refining the preci	t value of this indicator sind
Area provided with i	rrigation and drainage services			
/alue	Baseline 0.00	Actual (Previous) 8,469.00	Actual (Current) 3,243.00	End Target 10.000.00
	05-Mar-2013	01-Jun-2022		30-Dec-2022
Date	The area provided the equipment or re Trarza (310ha), Ch Hamadi Ounaré (42 the equipment of 7 ambition to be com	with irrigation, 3,243 ha (24% or ehabilitation works of the irrigatio eichiya (374ha) in Mauritania (1 23ha), Orkadiéré (217ha) et , ar Oha in the Mamou area in Guine pleted by the end of December rimeter in Senegal, the largest r rié in Mauritania (3,051ha), alth	on perimeters of Boghe (779 1743 ha); of the perimeter of nd 93ha of women's gardens ea. All remaining contracts a 2022, in particular the rehal remaining contract (3500 ha nough some small works wo	a consist of the completion 9ha), Brakna (280ha) and f Ndombo Thiago (697ha), s in Senegal (1,430 ha) and are ongoing, some of qhich bilitation of the Grand Digu and the irrigation buld remain to be finished
Comments:	while . The differen irrigated by the Yeo longer be counted,	ce with the higher value reporte dia weir (4000 ha), which has be as well as areas irrigated withir and 145ha of other small perim	een destroyed by floods in 2 n unfinished perimeters (981	ha in M'Pourié), 100ha of
Comments: ► The new framework	while . The differen irrigated by the Yeo longer be counted,	dia weir (4000 ha), which has be as well as areas irrigated withir and 145ha of other small perime	een destroyed by floods in 2 n unfinished perimeters (981 eters irrigated although not	ha in M'Pourié), 100ha of yet fully finalized.





The World Bank

Senegal River Basin Climate Change Resilience Development Project (P131323)

Value	No	No	No	Yes	
Date	05-Mar-2013	01-Jun-2022	30-Sep-2022	30-Dec-2022	
Comments:	2018. The methodo the report with the c be presented to the and report validation <u>remains to be pres</u>	e consulting firm in charge of d logy for sharing the costs was v data was validated in November Council of Ministers mid-2020, n had to be postponed and star sented to the Council of Minis iect, provided a 6-month closi	validated by the Council of I r 2021. The new framework but COVID-19 delayed the ted in December 2020). <u>Th</u> sters. This indicator is exp	Vinisters in April 2019, and was expected to process (data collection <u>e revised allocation key</u> pected to be achieved by	
 Improved tools are u Custom) 	ised in decision making on wate	r allocation during the meetings	of the Permanent Water C	ommission (Yes/No,	
	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	No	Yes	Yes	Yes	
Date	01-Jan-2013	01-Jun-2022	30-Sep-2022	30-Dec-2022	
	vulnerability study c	cision making tools (models) us lelivered in June 2018; new mo	del on water resources plar	nning and allocation (WEAP	
		the involved actors carried out P model to inform its decision in sites (Percentage, Custom)			
	using the new WEA	P model to inform its decision in			
Increased sale of fre	using the new WEA sh and processed fish in project	P model to inform its decision in sites (Percentage, Custom)	n terms of water allocation.	End Target 20.00	
► Increased sale of fre Value	using the new WEA sh and processed fish in project Baseline	P model to inform its decision in sites (Percentage, Custom) Actual (Previous)	n terms of water allocation. Actual (Current)	End Target	
► Increased sale of fre Value Date	using the new WEA esh and processed fish in project Baseline 0.00 02-Jan-2013 The works related to Senegal, all works a end December 2023	P model to inform its decision in sites (Percentage, Custom) Actual (Previous) 18.25	n terms of water allocation. Actual (Current) 18.12 30-Sep-2022 ember 2021 in Mauritania, ssogui fish market, which is delays. Training and capaci	End Target 20.00 30-Dec-2022 Mali, and Guinea; in s expected to be completed	
Value Date Comments:	using the new WEA esh and processed fish in project Baseline 0.00 02-Jan-2013 The works related to Senegal, all works a end December 2023	P model to inform its decision in sites (Percentage, Custom) Actual (Previous) 18.25 01-Jun-2022 o this indicators finished in Dece are completed, except the Ouro 2, following COVID-19-related o ry comunities are using the com	n terms of water allocation. Actual (Current) 18.12 30-Sep-2022 ember 2021 in Mauritania, ssogui fish market, which is delays. Training and capaci npleted sites.	End Target 20.00 30-Dec-2022 Mali, and Guinea; in s expected to be completed ty building activities took	
 Increased sale of fre Value Date Comments: The OMVS regional 	using the new WEA esh and processed fish in project Baseline 0.00 02-Jan-2013 The works related to Senegal, all works a end December 2022 place and beneficia	P model to inform its decision in sites (Percentage, Custom) Actual (Previous) 18.25 01-Jun-2022 o this indicators finished in Dece are completed, except the Ouro 2, following COVID-19-related o ry comunities are using the com	n terms of water allocation. Actual (Current) 18.12 30-Sep-2022 ember 2021 in Mauritania, ssogui fish market, which is delays. Training and capaci npleted sites.	End Target 20.00 30-Dec-2022 Mali, and Guinea; in s expected to be completed ty building activities took	
 Increased sale of free Value Date Comments: The OMVS regional Custom) 	using the new WEA esh and processed fish in project Baseline 0.00 02-Jan-2013 The works related to Senegal, all works a end December 202 place and beneficia steering committee (Comité du l	P model to inform its decision in sites (Percentage, Custom) Actual (Previous) 18.25 01-Jun-2022 o this indicators finished in Dece are completed, except the Ouro 2, following COVID-19-related o ry comunities are using the com Pilotage) composed of represe	Actual (Current) 18.12 30-Sep-2022 ember 2021 in Mauritania, ssogui fish market, which is delays. Training and capaci npleted sites.	End Target 20.00 30-Dec-2022 Mali, and Guinea; in s expected to be completed ty building activities took ates is operational (Yes/No,	
 Increased sale of fre Value Date Comments: The OMVS regional 	using the new WEA esh and processed fish in project Baseline 0.00 02-Jan-2013 The works related to Senegal, all works a end December 2022 place and beneficia steering committee (Comité du l Baseline	P model to inform its decision in sites (Percentage, Custom) Actual (Previous) 18.25 01-Jun-2022 o this indicators finished in Dece are completed, except the Ouro 2, following COVID-19-related or ry comunities are using the com Pilotage) composed of represe Actual (Previous)	Actual (Current) 18.12 30-Sep-2022 ember 2021 in Mauritania, I ssogui fish market, which is delays. Training and capaci npleted sites. Intative from the riparian Sta Actual (Current)	End Target 20.00 30-Dec-2022 Mali, and Guinea; in s expected to be completed ty building activities took ates is operational (Yes/No, End Target	

Intermediate Results Indicators by Components

1. Institutional Development

New framework for partition of costs and benefits tested and validated at a technical level (Yes/No, Custom)





The World Bank

Senegal River Basin Climate Change Resilience Development Project (P131323)

	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	No	No	Yes	Yes	
Date	05-Mar-2013	01-Jun-2022	30-Sep-2022	30-Dec-2022	
Comments:	the firm was validate Council of Ministers	signing the new framework was ed by the Council of Ministers in in November 2021, after delays achieved by project closing.	April 2019. The data to be	used were validated by	
	of climate change amongst the lules, and National Agencies (Pe Baseline		nge adaptation/resilience to	raining program delivered to	
Value	0.00	100.00	100.00	75.00	
Date	05-Mar-2013	01-Jun-2022	30-Sep-2022	31-Dec-2020	
Comments:	and March 2019. Ar the end of April 202 were halted with the	gs of the High-Commissariat and n e-learning training took place i 0, 310 participants completed th e COVID-19 pandemic. Given th emic, OMVS is now planning to	n 2019 and early 2020. The ne course, 100% with highe e positive experience, and	e online training ended at r than 80/100 score. These given the resumption of	

2. Multi-purpose Water Resources Development

► Operational entities in charge of the management of an irrigation system (with a statute and rules and that meet regularly) (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	0.00	8.00	18.00	25.00	
Date	05-Mar-2013	01-Jun-2022	30-Sep-2022	30-Dec-2022	
Comments:	irrigation areas when field missions were s Agencies, this indica The project continue	r the operationalisation of entition re works were completed. COV suspended. However, based or ator will be achieved by the end es to monitor also the 8 entities e support when needed. A diag	/ID related travel restriction the training programs prep of the project. already accounted for, to e	is delayed this activity as pared by the National insure that they remain	
► Proportion of target h	soon start there too.		n NTDs (Percentage Custo	nm)	
► Proportion of target b		iss treatment to locally occurring		,	
	soon start there too. peneficiaries having received ma		g NTDs (Percentage, Custo Actual (Current) 94.77	om) End Target 80.00	
Proportion of target b Value Date	soon start there too. eneficiaries having received ma Baseline	ss treatment to locally occurring Actual (Previous)	Actual (Current)	End Target	



05-Mar-2013

	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	0.00	3,256.80	3,256.80	3,000.00	
Date	05-Mar-2013	01-Jun-2022	30-Sep-2022	30-Dec-2022	
Comments:	protected via mech provided by the pro	een met and exceeded. In Guin anical interventions. Cashew wa oject. In Mali, 2,216 have been co achieved by Project closing (1,0	is planted on 230 ha by loc ompleted. In Senegal 137.7	al communities, with seeds	
►Long lasting insectic	ide treated malaria nets purcha	sed and/or distributed (number)	(Number, Custom)		
	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	0.00	4,500,000.00	4,500,000.00	4,500,000.00	
Date	02-Jan-2013	01-Jun-2022	30-Sep-2022	30-Jun-2021	
Comments:	The indicator has b and Senegal.	een achieved. All LLIT mosquito	o nets were distributed in G	uinea, Mali, in Mauritania,	
Proportion of children	n sleeping under a LLIN (%) (Pe	ercentage, Custom)			
	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	74.00	88.00	88.00	80.00	
Date	02-Jan-2013	01-Jun-2022	30-Sep-2022	30-Dec-2022	
Comments:		easured annually, and it reflects 6 in 2019 and in Mauritania 82%		te of Guinea 92.5% ; Mali	
Proportion of womer	(15-49 years old) sleeping und	ler a LLIN (%) (Percentage, Cus	tom)		
	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	65.00	89.00	89.00	80.00	
Date	02-Jan-2013	01-Jun-2022	30-Sep-2022	30-Dec-2022	
Comments:	This indicator is mo in 2019; and Mauri	onitored annually . Surveys resul tania 84% in 2021.	ts were: Guinea 93% ; Mali	87% ; Senegal 90%	
3. Infrastructure Manag	ement and Planning				
	-	RM developed or updated (Yes/	No, Custom)		
	Baseline	Actual (Previous)	Actual (Current)	End Target	
	Daseillie	/lotual (Ficvious)	/ totala (Ourient)	Life raiget	

01-Jun-2022

30-Sep-2022

Date

30-Dec-2022





A WEAP model for the Senegal River Basin was designed and is being used by OMVS' Permanent Water Commission. The Mapping contract is ongoing - diagnostic completed and a first batch of additional satellite images have been procured to complete and update OMVS' mapping database. The final phase is ongoing, which concerns the development of thematic maps for the river basin. Cartography of 50 percent of the basin at Comments: a resoultion of 1:150000 has currently been completed. SOGED is already able to use Sentinel images for the monitoring of typha, thanks to a project-financed training. Completed rehabilitation of the Diama dam (Yes/No, Custom) Baseline Actual (Previous) Actual (Current) End Target Value No No No Yes Date 01-Jan-2013 01-Jun-2022 30-Sep-2022 30-Dec-2022 The rehabilitation works of the Diama dam are progressing, however they are not yet fully completed. They should be completed by the Project closing date, provided an extension is granted. An Comments:

inspection of the Diama dam was procured but works are yet to start.

Performance-Based Conditions

Data on Financial Performance

Disbursements (by loan)

Project Lo	oan/Credit/TF	Status	Currency	Original	Revised	Cancelled [Disbursed	Undisbursed	%	Disbursed
P131323 ID	DA-53210	Effective	USD	58.50	58.50	0.00	50.61	2.44		95%
P131323 ID	DA-53220	Effective	USD	54.50	54.50	0.00	40.63	8.51		83%
P131323 ID	DA-53230	Effective	USD	71.00	71.00	0.00	61.40	3.18		95%
P131323 ID	DA-53660	Effective	USD	28.50	28.50	0.00	24.04	1.69		93%
P131353 TF	F-15949	Effective	USD	4.00	4.00	0.00	3.23	0.77		81%
P131353 TF	F-16001	Effective	USD	12.00	12.00	0.00	11.40	0.60		95%
Key Dates (by	loan)									
Project L	_oan/Credit/TF	Status	Approval Date	Signin	g Date	Effectiveness Date	e Orig. Clo	osing Date	Rev. Closing	Date
P131323 II	DA-53210	Effective	05-Dec-2013	28-Ma	r-2014	24-Jun-2014	31-Dec-	2020	30-Dec-2022	2
P131323 II	DA-53220	Effective	05-Dec-2013	27-Fel	o-2014	24-Jun-2014	31-Dec-	2020	30-Dec-2022	2
P131323 II	DA-53230	Effective	05-Dec-2013	26-Fel	o-2014	24-Jun-2014	30-Jun-2	2021	30-Dec-2022	2
P131323 II	DA-53660	Effective	05-Dec-2013	03-Ma	r-2014	24-Jun-2014	30-Jun-2	2021	30-Dec-2022	2






The World Bank

Senegal River Basin Climate Change Resilience Development Project (P131323)

P131353	TF-15949	Effective	28-Mar-2014	28-Mar-2014	25-Jun-2014	30-Jun-2021	30-Dec-2022
P131353	TF-16001	Effective	28-Mar-2014	28-Mar-2014	25-Jun-2014	30-Jun-2021	30-Dec-2022

Cumulative Disbursements



Restructuring History

Level 2 Approved on 18-Sep-2019 ,Level 2 Approved on 29-Jul-2020

Related Project(s)

P131323-Senegal River Basin Climate Change Resilience Development Project ,P131353-Senegal River Basin Climate Change Resilience Development Project