Energy Efficiency in Public Facilities Project (PRESEMEH) (P149872)

Energy Efficiency in Public Facilities Project (PRESEMEH) (P149872)

LATIN AMERICA AND CARIBBEAN | Mexico | Energy & Extractives Global Practice | IBRD/IDA | Investment Project Financing | FY 2016 | Seq No: 12 | ARCHIVED on 31-May-2022 | ISR51111 |

Implementing Agencies: Secretaría de Energía (SENER), United Mexican States

Key Dates

Key Project Dates

Bank Approval Date: 08-Mar-2016 Effectiveness Date: 23-Sep-2016

Planned Mid Term Review Date: 15-Jul-2019 Actual Mid-Term Review Date: 07-Oct-2019

Original Closing Date: 31-Oct-2021 Revised Closing Date: 30-Apr-2023

Project Development Objectives

Project Development Objective (from Project Appraisal Document)

The objective of the project is to promote the efficient use of energy in the Borrower's municipalities by carrying outenergy efficiency investments in selected municipal sectors and contribute to strengthening the enabling environment.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

Yes

Public Disclosure Authorized

Board Approved Revised Project Development Objective (If project is formally restructured)

The objective is to promote the efficient use of energy in the Borrower's municipalities and other eligible public facilities by carrying out energy efficiency investments in selected public sectors and to contribute to strengthening the enabling environment.

Components Table

Name

Policy development and institutional strengthening:(Cost \$2.12 M)

Municipal energy efficiency investments:(Cost \$55.19 M)

Public Facility Energy Efficiency Investments:(Cost \$9.38 M)

Municipal Energy Efficiency Contingency Facility:(Cost \$6.08 M)

Overall Ratings

| Name | Previous Rating | Current Rating |
|--------------------------------------|---------------------------|---------------------------|
| Progress towards achievement of PDO | ☐ Moderately Satisfactory | ☐ Moderately Satisfactory |
| Overall Implementation Progress (IP) | □ Moderately Satisfactory | ☐ Moderately Satisfactory |
| Overall Risk Rating | □Moderate | □Moderate |

5/31/2022 Page 1 of 6

Implementation Status and Key Decisions

The Project's implementation has progressed despite challenges associated with the COVID-19 pandemic and natural hazards, like hurricanes affecting the state of Veracruz (that led to the extension of the closing date from October 2021 to April 2023). The procurement process of the technical assistance activities on national energy efficiency norms in buildings and street lighting is ongoing and expected to be completed in June 2022, achieving the targeted 3 regulation tools designed aiming at scaling up energy efficiency investments. A new TA activity has been incorporated under Component 1 which will consist in the analysis of lessons learned and social benefits of street lighting subprojects. Under Municipal energy efficiency investments, since the end of November 2021, one municipal lighting sub-project has been completed and another one is nearing completion (11 street light interventions have been completed or are under implementation of the targeted 14). Energy audits in three more municipalities are almost completed and energy audits in another three municipalities will start in June 2022. Under Public Facility Energy Efficiency Investments, energy audits of 16 IMSS (Instituto Mexicano del Seguro Social) hospital buildings have been conducted and the procurement process of energy efficiency interventions will start in June 2022. The energy audits of five health facilities of the State of Tabasco conducted in 2020 are under review. They have been added to the project pipeline since they are no longer designed as COVID facilities as of March 2022. Under the project, 38 subprojects have been designed exceeding the targeted 22, 14 of them for municipal energy efficiency investments and 22 for energy efficiency investments in hospitals.

Risks

Systematic Operations Risk-rating Tool

| Risk Category | Rating at Approval | Previous Rating | Current Rating |
|--|--------------------|-----------------|----------------|
| Political and Governance | □Moderate | □Moderate | □Moderate |
| Macroeconomic | Low | Low | □Low |
| Sector Strategies and Policies | Low | Low | □Low |
| Technical Design of Project or Program | Substantial | Moderate | Moderate |
| Institutional Capacity for Implementation and Sustainability | □Moderate | □Moderate | □Moderate |
| Fiduciary | Substantial | Substantial | Substantial |
| Environment and Social | Low | Low | Low |
| Stakeholders | Low | Moderate | Moderate |
| Other | □Moderate | □Moderate | □Moderate |
| Overall | □Substantial | □Moderate | □Moderate |

Results

PDO Indicators by Objectives / Outcomes

| Promote the efficient use of energy | | | | | | |
|--|----------|-------------------|------------------|------------|--|--|
| ► Projected lifetime energy savings (Megawatt hour(MWh) (Megawatt hour(MWh), Custom) | | | | | | |
| | Baseline | Actual (Previous) | Actual (Current) | End Target | | |
| Value | 0.00 | 149,069.00 | 163,956.00 | 290,000.00 | | |

5/31/2022 Page 2 of 6

| Date | 31-Jul-2016 | 04-Nov-2021 | 16-May-2022 | 30-Apr-2023 |
|-----------|---|---|--|--|
| Comments: | completed. Energy savings measures street lighting project is cl and July 2022, and 13 ho | ect energy savings from 10 must sare being designed/ implement ose to completion, 12 hospital spitals are finalizing the proje e, with estimated savings that | ented in one municipality a ls will start the procureme ct design. All of them are o | and 25 hospitals. The nt process between June expected to be completed |

| Promote the efficient use of energy | | | | | | |
|---|-------------|-------------------|------------------|-------------|--|--|
| ► Number of ESAs signed (Number) (Number, Custom) | | | | | | |
| | Baseline | Actual (Previous) | Actual (Current) | End Target | | |
| Value | 0.00 | 15.00 | 16.00 | 21.00 | | |
| Date | 31-Jul-2016 | 04-Nov-2021 | 16-May-2022 | 30-Apr-2023 | | |
| ESAs signed with the municipalities of: Leon, Huamantla, Miguel Hidalgo, Hujuapan de Leon, Puebla, Cozumel, Cozumel 2, Oaxaca, Culiacan, Rio Grande, Pinos, Xalapa, Coatzacoalcos y Solidaridad. ESAs signed with hospitals: Hospitals of Mexico City and Hidalgo 19 more ESAs are expected to be signed in the next three months, 18 of which with IMSS hospitals and 1 more for the 5 hospitals in Tabasco. | | | | | | |

| Promote the efficient use of energy | | | | | | |
|---|--------------------|---|------------------|-------------|--|--|
| ▶ Projected Lifetime GHG emission reductions (tones/year) (Tons/year, Custom) | | | | | | |
| | Baseline | Actual (Previous) | Actual (Current) | End Target | | |
| Value | 0.00 | 75,778.21 | 83,132.00 | 145,000.00 | | |
| Date | 31-Jul-2016 | 04-Nov-2021 | 16-May-2022 | 30-Apr-2023 | | |
| Comments: | GHG savings are de | GHG savings are derived from the energy savings using the national emissions grid factor. | | | | |

| Strengthening the enabling environment | | | | | | |
|---|-------------|-------------------|------------------|-------------|--|--|
| ► Number of regulatory information tools designed to support the implementation of the national energy efficiency strategy (number) (Number, Custom) | | | | | | |
| | Baseline | Actual (Previous) | Actual (Current) | End Target | | |
| Value | 0.00 | 0.00 | 0.00 | 3.00 | | |
| Date | 31-Jul-2016 | 04-Nov-2021 | 16-May-2022 | 30-Apr-2023 | | |
| The expected outputs under Component 1 will inform the update of 2 national energy efficiency norms in buildings and 1 national energy efficiency norm in street lighting by CONUEE. These norms will be three tools to scale-up energy efficiency at national level. | | | | | | |

Intermediate Results Indicators by Components

5/31/2022 Page 3 of 6

| nt activities during project ir | mplementation (number) (Numb | | | | |
|--|--|--|--|--|--|
| | | per, Custom) | | | |
| Baseline | Actual (Previous) | Actual (Current) | End Target | | |
| 0.00 | 429.00 | 429.00 | 300.00 | | |
| 01-Feb-2016 04-Nov-2021 16-May-2022 30-Apr-2 | | | | | |
| ent activities during project | implementation – female (Num | ber) (Number, Custom Brea | akdown) | | |
| Baseline | Actual (Previous) | Actual (Current) | End Target | | |
| 0.00 | 95.00 | 95.00 | 100.00 | | |
| 01-Feb-2016 | 04-Nov-2020 | 16-May-2022 | 30-Apr-2023 | | |
| | 0.00 01-Feb-2016 ent activities during project Baseline 0.00 | 0.00 429.00 01-Feb-2016 04-Nov-2021 ent activities during project implementation – female (Num Baseline Actual (Previous) 0.00 95.00 | 0.00 429.00 429.00 01-Feb-2016 04-Nov-2021 16-May-2022 ent activities during project implementation – female (Number) (Number, Custom Breadasseline Actual (Previous) Actual (Current) 0.00 95.00 95.00 | | |

| Municipal energy efficiency investments | | | | | | |
|---|---|-------------------|------------------|-------------|--|--|
| ► Average of payement discipling | ► Average of payement discipline per municipality (avoidance of default) (Percentage, Custom) | | | | | |
| | Baseline | Actual (Previous) | Actual (Current) | End Target | | |
| Value | 0.00 | 100.00 | 100.00 | 90.00 | | |
| Date | 01-Feb-2016 | 04-Nov-2021 | 16-May-2022 | 30-Apr-2023 | | |
| ► Number of Street light interve | ntions (number) (Number, C | ustom) | | | | |
| | Baseline | Actual (Previous) | Actual (Current) | End Target | | |
| Value | 0.00 | 11.00 | 11.00 | 14.00 | | |
| Date | 01-Feb-2016 | 04-Nov-2021 | 16-May-2022 | 30-Apr-2023 | | |
| Street light interventions include: Leon, Miguel Hidalgo, Huajapan de Leon, Oaxaca, Cozumel, Culiacan, Rio Grande, Los Pinos, Solidaridad and Xalapa, which were completed. Comments: Coatzacoalcos, which was under implementation in March 2022. SENER has signed activity initiation agreements (CIA) with seven other municipalities to implement street lighting interventions, hence the end target is expected to be achieved. | | | | | | |

| Public Facility Energy Efficiency Investments | | | | | | |
|---|-------------|-------------------|------------------|-------------|--|--|
| ► Capacity building, outreach and training activities implemented (number) (Number, Custom) | | | | | | |
| | Baseline | Actual (Previous) | Actual (Current) | End Target | | |
| Value | 0.00 | 10.00 | 10.00 | 12.00 | | |
| Date | 01-Feb-2016 | 04-Nov-2021 | 16-May-2022 | 30-Apr-2023 | | |

5/31/2022 Page 4 of 6

| ► Number of Sub-projects designed (number) (Number, Custom) | | | | | | |
|--|-------------|-------------------|------------------|-------------|--|--|
| | Baseline | Actual (Previous) | Actual (Current) | End Target | | |
| Value | 0.00 | 21.00 | 38.00 | 22.00 | | |
| Date | 01-Feb-2016 | 04-Nov-2021 | 16-May-2022 | 30-Apr-2023 | | |
| 17 energy audits have been completed since November 2021: 1 street lighting system in the municipality of Tulacingo de Bravo, and 16 hospitals. The end target has been already achieved. Even though, at least 4 more projects for hospitals will be designed in the next 3 months. Public Facility interventions (number) (Number, Custom) | | | | | | |
| | Baseline | Actual (Previous) | Actual (Current) | End Target | | |
| Value | 0.00 | 0.00 | 0.00 | 1.00 | | |
| Date | 07-Feb-2018 | 04-Nov-2020 | 16-May-2022 | 30-Apr-2023 | | |

Performance-Based Conditions

Data on Financial Performance

Disbursements (by loan)

| Project | Loan/Credit/TF | Status | Currency | Original | Revised | Cancelled | Disbursed | Undisbursed | % Disburse | Эd |
|---------|----------------|-----------|----------|----------|---------|-----------|-----------|-------------|------------|----|
| P149872 | IBRD-85940 | Effective | USD | 100.00 | 43.30 | 56.70 | 23.64 | 19.66 | 55 | % |
| P149872 | IBRD-88440 | Effective | USD | 50.00 | 6.70 | 43.30 | 0.17 | 6.53 | 2.6 | % |
| P160778 | TF-A7062 | Effective | USD | 5.79 | 5.79 | 0.00 | 5.79 | 0.00 | 100 | % |
| | | | | | | | | | | |

Key Dates (by Ioan)

| Project | Loan/Credit/TF | Status | Approval Date | Signing Date | Effectiveness Date | Orig. Closing Date | Rev. Closing Date |
|---------|----------------|-----------|---------------|--------------|--------------------|--------------------|-------------------|
| P149872 | IBRD-85940 | Effective | 08-Mar-2016 | 29-Jul-2016 | 23-Sep-2016 | 31-Oct-2021 | 30-Apr-2023 |
| P149872 | IBRD-88440 | Effective | 30-Mar-2018 | 10-Aug-2018 | 26-Oct-2018 | 31-Oct-2021 | 30-Apr-2023 |
| P160778 | TF-A7062 | Effective | 30-Mar-2018 | 10-Aug-2018 | 26-Oct-2018 | 31-Oct-2021 | 30-Apr-2023 |

Cumulative Disbursements

5/31/2022 Page 5 of 6



Restructuring History

Level 2 Approved on 18-Dec-2020 ,Level 2 Approved on 14-Oct-2021

Related Project(s)

P160778-Additional Finance for Energy Efficiency in Public Facilities Project (PRESEMEH) ,P165585-Additional Financing for Energy Efficiency in Public Facilities Project (PRESEMEH)

5/31/2022 Page 6 of 6